




LHC machine – status and plans


**R. Bailey
CERN, Geneva, Switzerland**





LHC machine – status and plans

- **Progress in 2005/2006**
 - Cryogenic distribution line (QRL)
 - Magnet procurement
 - Installation
 - Electrical power tests


- **Plans for beam commissioning**




Cryogenic system




R.Bailey, HERA-LHC, June 2006



Cryogenics overview




Legend					
	Comissionned & accepted		Delivered / Under installation		Ordered (Contract placed)
	Under commissioning		Under fabrication		Under definition
	Cryogenic Distribution Line		Electrical Feed Box		Superconducting Link
	QSC_(A,B,C): Warm Compressor Station		QSR_(A,B): Surface 4.5 K Refrigerator Cold Box		
	QURA: Underground 4.5 K Refrigerator Cold Box		QURC: 1.8 K Refrigeration Unit Cold Box		
	QUI_(A,B,C): Cryogenic Interconnection Box				




Magnet procurement


Dipoles



Last Update Wed, 31 May 2006 16:37:35


Treated % of delivered magnets






Dipole sorting

The huge number of stored dipoles allowed matching each individual slot to a specific dipole and opened the opportunity to minimize the effect of field quality differences between individual magnets





Magnet transport



Pt18

Storage

SMI2

Storage


SMI2

PMI2 &
Final position


Final preparation
Final checks

Power tests
Stripping
Fiducialization






Underground




R.Bailey, HERA-LHC, June 2006




Magnet installation


- First magnet lowered down PMI2 on March 7th 2005
- Needed to install a magnet
 - Slot available in the tunnel
 - Magnet available
 - Logistics and associated infrastructure operational







Cryodipole overview






SSS overview






24h short circuit heat run (October 2005)

Short-circuit tests are not only power converter tests: energy extraction tests, DC cables tests, AC network conditions, cooling and ventilation, interlocks, control,...







Beam test 8-7-6 in 2007 ?

Aim to send beam

- Out of SPS TT40 ✓
- Down TI8 ✓
- Inject into LHC R8
- Through insertion R8
- Through LHCb
- Through IP8
- Through insertion L8
- Through arc 8-7
- Through point 7
- Through arc 7-6 ?
- To beam dump at L6 ?

Injection
25% of the ring
Extraction






End of installation in 2007 - then what ?

■ Don't believe what you read

"When it is finished, this is what will happen: someone will push a button, and then small bundles ... will be accelerated by powerful magnetic fields ... up to almost the speed of light" UK Daily Mail, May 2006



■ More seriously

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$

"Thus, to achieve high luminosity, all one has to do is make (lots of) high population bunches of low emittance to collide at high frequency at locations where the beam optics provides as low values of the amplitude functions as possible." PDG 2005, chapter 25


■ Nearly all the parameters are variable

- Number of particles per bunch
- Number of bunches per beam
- Relativistic factor (E/m_0)
- Normalised emittance
- Beta function at the IP
- Crossing angle factor
 - Full crossing angle
 - Bunch length
 - Transverse beam size at the IP


N
 k_b
 γ
 ϵ_n
 β^*
 F

θ_c
 σ_z
 σ^*

$$F = 1 / \sqrt{1 + \left(\frac{\theta_c \sigma_z}{2\sigma^*} \right)^2}$$



Global requirements



ATLAS and CMS

Proton collisions @ highest energy

- Nominal luminosity $10^{34} \text{ cm}^{-2} \text{ s}^{-1}$ in points 1 and 5
- Minimize event pileup early on (to 2 or 3 cf 20 nominal)
- Go to 25ns as soon as possible
- Will make use of any beam for detector commissioning

LHCb

Proton collisions @ highest energy

- Nominal luminosity $\sim 5 \cdot 10^{32} \text{ cm}^{-2} \text{ s}^{-1}$ in point 8
- Tune IP8 to optimize luminosity ($1\text{m} < \beta^* > 50\text{m}$)
- Go to 25ns as soon as possible (optimized for ~ 1 events/crossing)
- Frequent dipole polarity changes (\sim every fill !)

ALICE

Proton collisions @ various energies

- Will use proton beams (intrinsic interest and reference data)
- Nominal luminosity $\sim 10^{30} \text{ cm}^{-2} \text{ s}^{-1}$ in point 2
- Tune IP2 to optimize luminosity ($0.5\text{m} < \beta^* > 50\text{m}$)
- Magnet polarities change (+ - 0) a few times per year

IONS

Collisions @ various energies for ALICE

- Nominal luminosity $\sim 10^{27} \text{ cm}^{-2} \text{ s}^{-1}$ in point 2
- ATLAS and CMS will also take data

TOTEM

Proton collisions @ various energies


- Special machine conditions (low emittance, high β^*)

Proton luminosity running

Dedicated

Dedicated

(10^6 seconds @ $\langle L \rangle$ of $10^{33} \text{ cm}^{-2} \text{ s}^{-1} \rightarrow 1 \text{ fb}^{-1}$)



Machine considerations



$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$


Nominal settings

Beam energy (TeV)	7.0
Number of particles per bunch	$1.15 \cdot 10^{11}$
Number of bunches per beam	2808
Crossing angle (μrad)	285
Norm transverse emittance ($\mu\text{m rad}$)	3.75
Bunch length (cm)	7.55
Beta function at IP 1, 2, 5, 8 (m)	0.55, 10, 0.55, 10


Related parameters

Luminosity in IP 1 & 5 ($\text{cm}^{-2} \text{s}^{-1}$)	10^{34}
Luminosity in IP 2 & 8 ($\text{cm}^{-2} \text{s}^{-1}$)	$\sim 5 \cdot 10^{32}$
Transverse beam size at IP 1 & 5 (μm)	16.7
Transverse beam size at IP 2 & 8 (μm)	70.9
Stored energy per beam (MJ)	362





Staged commissioning plan for protons



I. Pilot physics run

- First collisions
- 43 bunches, no crossing angle, no squeeze, moderate intensities
- Push performance (156 bunches, partial squeeze in 1 and 5, push intensity)
- Performance limit $10^{32} \text{ cm}^{-2} \text{ s}^{-1}$ (event pileup)

II. 75ns operation


- Establish multi-bunch operation, moderate intensities
- Relaxed machine parameters (squeeze and crossing angle)
- Push squeeze and crossing angle
- Performance limit $10^{33} \text{ cm}^{-2} \text{ s}^{-1}$ (event pileup)

III. 25ns operation I

- Nominal crossing angle
- Push squeeze
- Increase intensity to 50% nominal
- Performance limit $2 \cdot 10^{33} \text{ cm}^{-2} \text{ s}^{-1}$


IV. 25ns operation II

- Push towards nominal performance




Stage I


- **Start as simple as possible**
 - **No squeeze**
 - $\beta^* = 18\text{m}$ in 1 & 5
 - $\beta^* = 10\text{m}$ in 2 & 8
 - **Avoid parasitic beam-beam**
 - No crossing angle
 - D1L to D1R $\sim 116\text{m}$
 - Minimum bunch spacing 232m , $\sim 0.8\mu\text{s}$
 - 43 bunches per beam convenient for the injectors, spacing $2.025\mu\text{s}$
 - **Switch off all unused equipment**



- **Under these relatively clean, safe conditions**
 - Injection of beam from SPS is always safe
 - Stored beam energy comparable to other facilities
 - Commission the nominal cycle
 - Establish reproducible operation
 - Commission machine protection systems
 - Beam measurement campaign
 - Make a few single beam runs at top energy
 - First high energy collisions
 - Increase performance



- **Bring on crossing angle**
 - Luminosity may well go down (remember SPS collider and LEP)
 - Recover as much as possible without parasitic beam-beam



Stage I physics run

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$


$$\text{Eventrate / Cross} = \frac{L \sigma_{TOT}}{k_b f}$$

- Start as simple as possible
- Change 1 parameter (k_b N $\beta^*_{1,5}$) at a time
- All values for
 - nominal emittance
 - 7TeV
 - 10m β^* in point 2 (luminosity looks fine)

Protons/beam $\lesssim 10^{13}$
(LEP beam currents)

Stored energy/beam $\lesssim 10$ MJ
(SPS fixed target beam)

Parameters			Beam levels		Rates in 1 and 5		Rates in 2	
k_b	N	$\beta^*_{1,5}$ (m)	I_{beam} proton	E_{beam} (MJ)	Luminosity ($\text{cm}^{-2}\text{s}^{-1}$)	Events/ crossing	Luminosity ($\text{cm}^{-2}\text{s}^{-1}$)	Events/ crossing
1	10^{10}	18	$1 \cdot 10^{10}$	10^{-2}	10^{27}	$\ll 1$	$1.8 \cdot 10^{27}$	$\ll 1$
43	10^{10}	18	$4.3 \cdot 10^{11}$	0.5	$4.2 \cdot 10^{28}$	$\ll 1$	$7.7 \cdot 10^{28}$	$\ll 1$
43	$4 \cdot 10^{10}$	18	$1.7 \cdot 10^{12}$	2	$6.8 \cdot 10^{29}$	$\ll 1$	$1.2 \cdot 10^{30}$	0.15
43	$4 \cdot 10^{10}$	2	$1.7 \cdot 10^{12}$	2	$6.1 \cdot 10^{30}$	0.76	$1.2 \cdot 10^{30}$	0.15
156	$4 \cdot 10^{10}$	2	$6.2 \cdot 10^{12}$	7	$2.2 \cdot 10^{31}$	0.76	$4.4 \cdot 10^{30}$	0.15
156	$9 \cdot 10^{10}$	2	$1.4 \cdot 10^{13}$	16	$1.1 \cdot 10^{32}$	3.9	$2.2 \cdot 10^{31}$	0.77




LHCb during Stage I

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$

$$\text{Eventrate / Cross} = \frac{L \sigma_{TOT}}{k_b f}$$

- Displace bunches in one ring (n on m)
 - 4 per SPS cycle in 43 bunch, 16 per SPS cycle in 156 bunch mode
- Dedicated runs for LHCb (n on n) ?
- Squeeze in point 8 (2m limit for 'bad' LHC dipole polarity)
- All values for
 - nominal emittance
 - 7TeV

Parameters			Rates in 8	
k_b	N	$\beta^* 1,5$ (m)	Luminosity ($\text{cm}^{-2}\text{s}^{-1}$)	Events/ crossing
1 on 1	10^{10}	10	$1.8 \cdot 10^{27}$	$\ll 1$
4 on 43	10^{10}	10	$7 \cdot 10^{27}$	$\ll 1$
4 on 43	$4 \cdot 10^{10}$	10	$1.1 \cdot 10^{29}$	0.15
4 on 43	$4 \cdot 10^{10}$	2	$5.7 \cdot 10^{29}$	0.76
16 on 156	$4 \cdot 10^{10}$	2	$2.3 \cdot 10^{30}$	0.76
156 on 156	$4 \cdot 10^{10}$	2	$2.2 \cdot 10^{31}$	0.76
156 on 156	$9 \cdot 10^{10}$	2	$1.1 \cdot 10^{32}$	3.9



Stage II physics run

- Relaxed crossing angle (250 μ rad)
- Start un-squeezed
- Then go to where we were in stage I
- All values for
 - nominal emittance
 - 7TeV
 - 10m β^* in points 2 and 8

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$


$$F = 1 / \sqrt{1 + \left(\frac{\theta_c \sigma_z}{2\sigma^*} \right)^2}$$

$$\text{Eventrate} / \text{Cross} = \frac{L \sigma_{TOT}}{k_b f}$$

Protons/beam \approx few 10^{13}

Stored energy/beam \leq 100MJ

Parameters			Beam levels		Rates in 1 and 5		Rates in 2 and 8	
k_b	N	$\beta^*_{1,5}$ (m)	I_{beam} proton	E_{beam} (MJ)	Luminosity ($\text{cm}^{-2}\text{s}^{-1}$)	Events/ crossing	Luminosity ($\text{cm}^{-2}\text{s}^{-1}$)	Events/ crossing
936	$4 \cdot 10^{10}$	18	$3.7 \cdot 10^{13}$	42	$1.5 \cdot 10^{31}$	$\ll 1$	$2.6 \cdot 10^{31}$	0.15
936	$4 \cdot 10^{10}$	2	$3.7 \cdot 10^{13}$	42	$1.3 \cdot 10^{32}$	0.73	$2.6 \cdot 10^{31}$	0.15
936	$6 \cdot 10^{10}$	2	$5.6 \cdot 10^{13}$	63	$2.9 \cdot 10^{32}$	1.6	$6.0 \cdot 10^{31}$	0.34
936	$9 \cdot 10^{10}$	1	$8.4 \cdot 10^{13}$	94	$1.2 \cdot 10^{33}$	7	$1.3 \cdot 10^{32}$	0.76



Stage III physics run

- Nominal crossing angle (285 μ rad)
- Start un-squeezed
- Then go to where we were in stage II
- All values for
 - nominal emittance
 - 7TeV
 - 10m β^* in points 2 and 8

$$L = \frac{N^2 k_b f \gamma}{4\pi \epsilon_n \beta^*} F$$


$$F = 1 / \sqrt{1 + \left(\frac{\theta_c \sigma_z}{2\sigma^*} \right)^2}$$

$$\text{Eventrate} / \text{Cross} = \frac{L \sigma_{TOT}}{k_b f}$$


Protons/beam $\approx 10^{14}$


Stored energy/beam ≥ 100 MJ

Parameters			Beam levels		Rates in 1 and 5		Rates in 2 and 8	
k_b	N	β^* 1,5 (m)	I_{beam} proton	E_{beam} (MJ)	Luminosity ($\text{cm}^{-2}\text{s}^{-1}$)	Events/crossing	Luminosity ($\text{cm}^{-2}\text{s}^{-1}$)	Events/crossing
2808	$4 \cdot 10^{10}$	18	$1.1 \cdot 10^{14}$	126	$4.4 \cdot 10^{31}$	$\ll 1$	$7.9 \cdot 10^{31}$	0.15
2808	$4 \cdot 10^{10}$	2	$1.1 \cdot 10^{14}$	126	$3.8 \cdot 10^{32}$	0.72	$7.9 \cdot 10^{31}$	0.15
2808	$5 \cdot 10^{10}$	2	$1.4 \cdot 10^{14}$	157	$5.9 \cdot 10^{32}$	1.1	$1.2 \cdot 10^{32}$	0.24
2808	$5 \cdot 10^{10}$	1	$1.4 \cdot 10^{14}$	157	$1.1 \cdot 10^{33}$	2.1	$1.2 \cdot 10^{32}$	0.24
2808	$5 \cdot 10^{10}$	0.55	$1.4 \cdot 10^{14}$	157	$1.9 \cdot 10^{33}$	3.6	$1.2 \cdot 10^{32}$	0.24
Nominal			$3.2 \cdot 10^{14}$	362	10^{34}	19	$6.5 \cdot 10^{32}$	1.2




Evolution of beam levels and luminosity





Ions




Experiment side

- ALICE, ATLAS and CMS will all take Pb-Pb data
- Detectors and machine will be already commissioned with pp
- ALICE requests
 - 4 week ion runs at the end of each year
 - first short run as early as possible


Machine side

- Start with early ion scheme (62 bunches instead of 592, $7 \cdot 10^7$ ions per bunch)
- Will have to
 - Set up RF capture
 - Commission essential instrumentation
 - Commission squeeze in IR2
 - Establish collisions
- Could do (some of) this early on if injectors are ready (same optics as for p)
- Ion runs could provide cool down of PS SPS LHC after proton operation
- After early ion scheme run, increase number of bunches
- Move to nominal when possible

Estimate ≥ 1 week for first setup
Followed by physics run



TOTEM




A standard TOTEM year would be

- σ_{tot} measurement high priority
- Nominal emittance OK for σ_{tot} , 1 μm needed for elastic scattering
- 3 * 1 day runs at β^* of 1540m (90m ?) with 43 or 156 bunches per beam
- 2 * 1 day runs at β^* of 18m with 2808 bunches per beam (25ns)

ATLAS requests a period of a few weeks after first years of running

Machine side

- Special machine conditions, similar to polarisation runs at LEP
- Very demanding on beam and optics quality, and for collimation
- Initial setup will take several days (maybe better dispersed)
- Subsequent setups should take a shift or two
- Longer runs may be more efficient if machine reproducibility is an issue



Scheduling


Every year we will need a long shutdown (3-4 months)

At the end of every shutdown



- **Close the machine personnel access system**
- **Get all equipment ready for beam (machine checkout, ~ 3-4 weeks)**
- **Get machine ready for operation (setup with beam, 2-3 weeks)**

During periods of operation

- **Need regular technical stops (3 days every month)**
 - **Interventions need careful but flexible planning**
- **Get machine ready for operation (1 day)**
- **Machine development (around 15% during first years)**
- **Operations for physics**
- **Access as required for unscheduled stops**



Breakdown of a normal year



~ 140-160 days for physics per year
Not forgetting ion and TOTEM operation
Leaves ~ 100-120 days for proton luminosity running
? Efficiency for physics 50% ?
~ 1200 h or ~ $4 \cdot 10^6$ s of proton luminosity running / year